



Date: Friday, 05/01/2007 11:31:01 AM  
 User: Linda Lacelle

## Process Sheet

<b>Customer</b> : CU-DAR001 Dart Helicopters Services	<b>Drawing Name</b> : HIGH AFT X-TUBE 412
<b>Job Number</b> : 30190	
<b>Estimate Number</b> : 10559	
<b>P.O. Number</b> : N/A	<b>Part Number</b> : D412664203
<b>This Issue</b> : 05/01/2007 <b>S.O. No.</b> : N/A	<b>Drawing Number</b> : D412-664-243 REV C
<b>Prsht Rev.</b> : NC	<b>Project Number</b> : N/A
<b>First Issue</b> : N/A <b>Type</b> : LANDING GEAR	<b>Drawing Revision</b> : C
<b>Previous Run</b> : 30189	<b>Material</b> : N/A
<b>Written By</b> : 	<b>Due Date</b> : 15/02/2007 <b>Qty:</b> 1 <b>Um:</b> Each
<b>Checked &amp; Approved By</b> : 	
<b>Comment</b> : Est Rev:E 04.02.16 Reformat; Added D3189-1 K/DS Est Rev:F 06-03-29 Remove Coments on Pick List JLM est rev G 06.12.08 per ECN 886 EC	

## Additional Product

Job Number:



<b>Seq. #:</b>	<b>Machine Or Operation:</b>	<b>Description :</b>
----------------	------------------------------	----------------------

1.0	DC	DOCUMENT CONTROL
-----	----	------------------

**Comment:** DOCUMENT CONTROL

Photocopy bluefile and create labels as per PPP D412-664-203 CHG 005

KS 07.01.25

2.0	D6009129 *	Crosstube Material
-----	------------	--------------------

**Comment:** Qty.: 1.0000 Each(s)/Unit Total: 1.0000 Each(s)

Pick:

Qty Part number Description Batch

1 D6009-129 Crosstube 25668

Check OD = 3.500"; ID = 2.250"

MS 07/01/06

3.0	MORI SEIKI	MORI SEIKI CNC LATHE LARGE
-----	------------	----------------------------

**Comment:** MORI SEIKI CNC LATHE LARGE

1-Fill tube with sand &amp; install plugs DT8534 on both ends as per Folio FA166

2-Turn first side as per Folio FA166

3-Deburr &amp; Inspect for surface damage. Repair damage within limits as per Dwg D412-664-243.

BG 07.01.10 1

4.0	QC1	INSPECT ALL DIM TO DIM SHEET
-----	-----	------------------------------

**Comment:** INSPECT ALL DIM TO DIM SHEET

BG 07.01.10 1

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: \_\_\_\_\_ PAR #: \_\_\_\_\_ Fault Category: \_\_\_\_\_ NCR: Yes No DQA: \_\_\_\_\_ Date: \_\_\_\_\_

QA: N/C Closed: \_\_\_\_\_ Date: \_\_\_\_\_

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Date: Friday, 05/01/2007 11:31:01 AM  
User: Linda Lacelle

## Process Sheet

Customer: CU-DAR001 Dart Helicopters Services

Drawing Name: HIGH AFT X-TUBE 412

Job Number: 30190

Part Number: D412664203

Job Number:



Seq. #:

Machine Or Operation:

Description :

5.0

MORI SEIKI

MORI SEIKI CNC LATHE LARGE



Comment: MORI SEIKI CNC LATHE LARGE

1-Turn second side as per Folio FA166

2-Deburr & Inspect for surface damage. Repair damage within limits as per Dwg D412-664-243.

3- Remove sand and plugs

4-Scribe part # and batch # using vibrating stylus as per Dwg D412-664-243  
engrave on outside of tube)

Inside of Cuff(Donot

BG 07.01.10 1

6.0

QC1

INSPECT ALL DIM TO DIM SHEET



Comment: INSPECT ALL DIM TO DIM SHEET

BG 07.01.10 1

7.0

QC8

SECOND CHECK



Comment: SECOND CHECK

SA 07.01.10 1

8.0

LANDING GEAR 1

LANDING GEAR RESOURCE 1



Comment: LANDING GEAR RESOURCE 1

1-Polish entire outside surface of crosstube

DP 50 7-1-11 (1)

9.0

QC5

INSPECT WORK TO CURRENT STEP



Comment: INSPECT WORK TO CURRENT STEP

DP 7-1-11

10.0

HAND FINISHING1

HAND FINISHING RESOURCE #1



Comment: HAND FINISHING RESOURCE #1

Chemical Conversion Coat as per QSI 005 4.1

DP 50 7-1-15 (1)

11.0

QC3/5

INSPECT WORK/WING WALK



Comment: Inspect work & Chemical conversion Coat

DP 7-1-16

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: \_\_\_\_\_ PAR #: \_\_\_\_\_ Fault Category: \_\_\_\_\_ NCR: Yes No DQA: \_\_\_\_\_ Date: \_\_\_\_\_

QA: N/C Closed: \_\_\_\_\_ Date: \_\_\_\_\_

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Date: Friday, 05/01/2007 11:31:01 AM  
User: Linda Lacelle

## Process Sheet

Customer: CU-DAR001 Dart Helicopters Services

Drawing Name: HIGH AFT X-TUBE 412

Job Number: 30190

Part Number: D412664203

Job Number:



Seq. #:

Machine Or Operation:

Description :

12.0

BENDING

BENDING MACHINE



Comment: BENDING MACHINE

Bend tube as per Dwg D412-664-243 using CNC bender program 412-af and Folio FT010

ST/EL 7-1-16

13.0

QC6

DIMENSIONAL CHECK



Comment: DIMENSIONAL CHECK

QC15

ST/EL 07/01/17 ①

(PK)

14.0

LANDING GEAR 1

LANDING GEAR RESOURCE 1



Comment: LANDING GEAR RESOURCE 1

1-Drill pilot holes in tube as per Dwg D412-664-243 using drill Jig DT8550 & DT8551

2-Ream hole to finish size in tube as per Dwg D412-664-243 using drill Jig DT8550 & DT8551. Check dimensions between holes, both sides on both cuffs, to ensure alignment with saddle holes.

ST 07-01-17

3-Deburr & Inspect for surface damage. Repair damage within limits as per Dwg D412-664-243

ST/EL 07-01-22

15.0

HAND FINISHING1

HAND FINISHING RESOURCE #1



Comment: HAND FINISHING RESOURCE #1

Chemical Conversion Coat as per QSI 005 4.1

ST/EL 07-01-22

16.0

QC3

INSPECT POWDER COAT/CHEMICAL CONVERSION



Comment: INSPECT POWDER COAT/CHEMICAL CONVERSION

ST/EL 07/01/22

17.0

QC5

INSPECT WORK TO CURRENT STEP



Comment: INSPECT WORK TO CURRENT STEP

ST/EL 07/01/22

18.0

OUTSIDE SERVICE

OUTSIDE SERVICES



Comment: Sub-Contracting OUTSIDE SERVICES




Liquid Penetrant Inspection as per QSI 038Or

Issue P/O: 2915 LPI as per ASTM 1417

Level 2 Attach copy of NDT results to work order

C207/01/23 ①

Dart Aerospace Ltd

W/O:		WORK ORDER CHANGES						
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector	
07-01-17	B30	QC 15 required Perm. Change 				 07-01-17	 07-01-17	

Part No: \_\_\_\_\_ PAR #: \_\_\_\_\_ Fault Category: \_\_\_\_\_ NCR: Yes No DQA: \_\_\_\_\_ Date: \_\_\_\_\_

QA: N/C Closed: \_\_\_\_\_ Date: \_\_\_\_\_

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Date: Friday, 05/01/2007 11:31:01 AM  
User: Linda Lacelle

## Process Sheet

Customer: CU-DAR001 Dart Helicopters Services

Drawing Name: HIGH AFT X-TUBE 412

Job Number: 30190

Part Number: D412664203

Job Number:



Seq. #:

Machine Or Operation:

Description :

19.0

PACKAGING 1

PACKAGING RESOURCE #1



Comment: PACKAGING RESOURCE #1

Inspect for transit damage

Ensure copy of NDT results attached to work order.

20.0

QC5

INSPECT WORK TO CURRENT STEP



Comment: Inspect for damage & ensure results are as per Dwg D412-664-203

21.0

SPRAY PAINTING

SPRAY PAINTING



Comment: SPRAY PAINTING

1-Prime inside and outside crosstube as per QSI 005 4.2

2-Paint outside crosstube with White Imron as per QSI 005 4.2

22.0

QC14

Inspect Spray Paint



Comment: Inspect Spray Paint

Wrap in plastic bag to protect from scratches

23.0

D2856600

Abrasion Strip



Comment: Qty.: 1.7640 f(s)/Unit Total: 1.7640 f(s)

Pick:

Qty Part number Description

Batch

2 D2856-600(Cut to 10.090") Abrasion Strip

B26650

KT 07-02-21

24.0

D28961

Support



Comment: Qty.: 1.0000 Each(s)/Unit Total: 1.0000 Each(s)

Pick:

Qty Part number Description

Batch

1 D2896-1

Support

29705

KT 07-02-21

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: \_\_\_\_\_ PAR #: \_\_\_\_\_ Fault Category: \_\_\_\_\_ NCR: Yes No DQA: \_\_\_\_\_ Date: \_\_\_\_\_

QA: N/C Closed: \_\_\_\_\_ Date: \_\_\_\_\_

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries



Date: Friday, 05/01/2007 11:31:02 AM  
User: Linda Lacelle

## Process Sheet

Customer: CU-DAR001 Dart Helicopters Services

Drawing Name: HIGH AFT X-TUBE 412

Job Number: 30190

Part Number: D412664203

Job Number:



Seq. #:

Machine Or Operation:

Description :

25.0

D31891

Chafing Shield



Comment: Qty.: 2.0000 Each(s)/Unit Total : 2.0000 Each(s)

Pick:

Qty Part number Description Batch

2 D3189-1

Chafing Shield

27190

RT 07-02-21

26.0

MS2192028

Clamp(per MIL-DTL-8783C)



Comment: Qty.: 4.0000 Each(s)/Unit Total : 4.0000 Each(s)

Pick:

Qty Part number Description Batch

4 MS21920-28

Clamp

M101684

RT 07-02-21

27.0

MS2192032

clamp(per MIL-DTL-8783C)



Comment: Qty.: 2.0000 Each(s)/Unit Total : 2.0000 Each(s)

clamp(per MIL-DTL-8783C)

batch: 102931

RT 07-02-21

28.0

D2732

Rubber Extrusion



Comment: Qty.: 1.0290 f(s)/Unit Total : 1.0290 f(s)

Rubber Extrusion

Cut qty 2 5.80" long

qty part #

description

batch

2 D2732-058

rubber cushion

B26472 RT 07-02-22

29.0

LANDING GEAR 1

LANDING GEAR RESOURCE 1



Comment: LANDING GEAR RESOURCE 1

Assemble as per Dwg D412-664-203

RT 07-02-21

Instal support with magnobond 6398 per dwg D412-664-203,  
cure for 12hrs before packaging.

RT 07-02-22

Time & date of application:

3:45

11:00

RT 07-02-22

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: \_\_\_\_\_ PAR #: \_\_\_\_\_ Fault Category: \_\_\_\_\_ NCR: Yes No DQA: \_\_\_\_\_ Date: \_\_\_\_\_

QA: N/C Closed: \_\_\_\_\_ Date: \_\_\_\_\_

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Date: Friday, 05/01/2007 11:31:02 AM  
User: Linda Lacelle

## Process Sheet

Customer: CU-DAR001 Dart Helicopters Services

Drawing Name: HIGH AFT X-TUBE 412

Job Number: 30190

Part Number: D412664203

Job Number:



Seq. #:

Machine Or Operation:

Description :

30.0

QC5

INSPECT WORK TO CURRENT STEP



Comment: INSPECT WORK TO CURRENT STEP

*John-270*

31.0

PACKAGING 1

PACKAGING RESOURCE #1



Comment: PACKAGING RESOURCE #1

Pick Packing Kit

32.0

AN640A

Bolt



Comment: Qty.: 4.0000 Each(s)/Unit Total: 4.0000 Each(s)

Bolt

Batch: *M19714* ✓

33.0

AN641A

Bolt



Comment: Qty.: 2.0000 Each(s)/Unit Total: 2.0000 Each(s)

Bolt

Batch: *M101418* ✓

34.0

AN960JD616

Washer



Comment: Qty.: 18.0000 Each(s)/Unit Total: 18.0000 Each(s)

Washer

Batch: *M102829* ✓

35.0

MS21042L6

Nut



Comment: Qty.: 6.0000 Each(s)/Unit Total: 6.0000 Each(s)

Nut

Batch: *M100151* ✓

*SP-270/280*

36.0

QC4

INSPECT 100% KITS FOR COMPLETENESS



Comment: INSPECT 100% KITS FOR COMPLETENESS

*PC 7/1/28 (1)*

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: \_\_\_\_\_ PAR #: \_\_\_\_\_ Fault Category: \_\_\_\_\_ NCR: Yes ☒ No ☐ DQA: ☒ Date: 07/03/01

QA: N/C Closed: \_\_\_\_\_ Date: \_\_\_\_\_

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

NOTE: Date & initial all entries

Date: Friday, 05/01/2007 11:31:02 AM  
User: Linda Lacelle

## Process Sheet

Customer: CU-DAR001 Dart Helicopters Services

Drawing Name: HIGH AFT X-TUBE 412

Job Number: 30190

Part Number: D412664203

Job Number:



Seq. #:

Machine Or Operation:

Description :

37.0

PACKAGING 1

PACKAGING RESOURCE #1



Comment: PACKAGING RESOURCE #1

Identify and pack for shipping as per PPP D412-664-203

\*\*\*\*\*Ensure tube is not packaged if curing time is less than 12 hrs, see step 27 for application time & date  
\*\*\*\*\*

Time & date of packaging: 07/02/28 3h15

Location: \_\_\_\_\_

PPP Rev: P

*[Handwritten signature]*

38.0

QC21

FINAL INSPECTION/W/O RELEASE



Comment: FINAL INSPECTION/W/O RELEASE

07/03/01 ①

Job Completion



07-02-28

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: \_\_\_\_\_ PAR #: \_\_\_\_\_ Fault Category: \_\_\_\_\_ NCR: Yes No DQA: \_\_\_\_\_ Date: \_\_\_\_\_

QA: N/C Closed: \_\_\_\_\_ Date: \_\_\_\_\_

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

**NOTE:** Date & initial all entries

<b>DART AEROSPACE LTD</b>		<b>Work Order:</b> 30190
<b>Description:</b> Crosstube Assembly (412 High Aft)		<b>Part Number:</b> D412-664-243
<b>Inspection Dwg:</b> D412-664-243 <b>Rev:</b> B		<b>Page 1 of 1</b>

### FIRST ARTICLE INSPECTION CHECKLIST

☒ First Article
 ☐ Prototype

Inspection Sheet Drawing Dimension	Tolerance	Actual Dimension	Accept	Reject	Method of Inspection	Comments
SIDE A	2.684	+0.005/-0.000	2.687 ✓			
	2.748	+0.005/-0.000	2.754 ✓			
	2.884	+0.005/-0.000	2.888 ✓			
	3.019	+0.005/-0.000	3.023 ✓			
	3.163	+0.005/-0.000	3.167 ✓			
	3.308	+0.005/-0.000	3.312 ✓			
	3.429	+0.005/-0.000	3.433 ✓			
	2.990	+0.005/-0.000	2.993 ✓			
	2.618	+0.005/-0.000	2.622 ✓			
	0.200	+/-0.010	.200 ✓			
	R0.063	+/-0.010	.063 ✓			
	R0.500	+/-0.010	.500 ✓			
	4.971	+/-0.001	4.971 ✓			
SIDE B	2.684	+0.005/-0.000	2.688 ✓			
	2.748	+0.005/-0.000	2.752 ✓			
	2.884	+0.005/-0.000	2.888 ✓			
	3.019	+0.005/-0.000	3.023 ✓			
	3.163	+0.005/-0.000	3.167 ✓			
	3.308	+0.005/-0.000	3.312 ✓			
	3.429	+0.005/-0.000	3.433 ✓			
	2.990	+0.005/-0.000	2.993 ✓			
	2.618	+0.005/-0.000	2.622 ✓			
	0.200	+/-0.010	.200 ✓			
	R0.063	+/-0.010	.063 ✓			
	R0.500	+/-0.010	.500 ✓			
	4.971	+/-0.001	4.971 ✓			
	124.09	+/-0.020	124.09 ✓			

<b>Measured by:</b> BG	<b>Audited by:</b> SA	<b>Prototype Approval:</b>	N/A
<b>Date:</b> 07.01.10	<b>Date:</b> 07.01.10	<b>Date:</b>	N/A

Rev	Date	Change	Revised by	Approved
A	04.06.16	New Issue (P/O D412-664-203)	KJ/JLM	
B	06.03.09	Dwg Rev updated	KJ/JLM	

**Dart Aerospace Ltd**

W/O:		WORK ORDER CHANGES					
DATE	STEP	PROCEDURE CHANGE	By	Date	Qty	Approval Chief Eng / Prod Mgr	Approval QC Inspector

Part No: \_\_\_\_\_ PAR #: \_\_\_\_\_ Fault Category: \_\_\_\_\_ NCR: Yes No DQA: \_\_\_\_\_ Date: \_\_\_\_\_

QA: N/C Closed: \_\_\_\_\_ Date: \_\_\_\_\_

NCR:		WORK ORDER NON-CONFORMANCE (NCR)						
DATE	STEP	Description of NC Section A	Corrective Action Section B			Verification Section C	Approval Chief Eng	Approval QC Inspector
			Initial Chief Eng	Action Description Chief Eng	Sign & Date			

**NOTE:** Date & initial all entries



**DART**

DESIGN <b>PH</b>	DRAWN BY <b>B</b>	<b>DART AEROSPACE LTD</b> HAWKESBURY, ONTARIO, CANADA	
CHECKED <b>PH</b>	APPROVED <b>H</b>	DRAWING NO. D412-664-243	REV. C SHEET 1 OF 3
DATE 06.10.27		TITLE CROSSTUBE ASSEMBLY (412 HI AFT) NTS	
A	01.10.17	NEW ISSUE	
B	05.02.04	ADD HOLES FOR COMPATABILITY WITH BHT/AA SKIDTUBES	
C	06.10.27	REMOVE D2856-600-1087, ADD D2732-058 & MAGNOBOND 6398 MS21920-32 WAS MS21920-30	

RELEASED

di 4-28 **H****PARTS LIST:**

Qty	Part Number	Description
X	D412-664-243	CROSSTUBE ASSEMBLY (412 HIGH AFT)
1	D6009-129	CROSSTUBE
2	D2732-058	RUBBER CUSHION
1	D2896-1	SUPPORT
2	D2856-600-1009	ABRASION STRIP
4	MS21920-28	CLAMP
2	MS21920-32	CLAMP
2	D3189-1	CHAFING SHIELD
A/R	MAGNOBOND 6398	ROCKWELL SPECIFICATION RBO-120-023 ADHESIVE (TEXTRON/BELL SPEC. 299-947-100, TYPE II, CLASS 2 ADHESIVE)

**GENERAL NOTES:**







- 1) TOLERANCES ARE PER DART QSI 018 UNLESS OTHERWISE NOTED.
- 2) MATERIAL: MANUFACTURED FROM D6009-129  
FINISHED LENGTH = 124.09±0.020
- 3) FINISH: CHEMICAL CONVERSION COAT PER DART QSI 005 4.1  
PRIME INSIDE AND OUTSIDE PER DART QSI 005 4.2  
PAINT OUTSIDE PER DART 005 4.2
- 4) PART IS SYMMETRIC ABOUT CENTERLINE.
- 5) RUN-OFF PART. BLEND OUT EDGE LONGITUDINALLY. TRANSITION SHOULD BE SMOOTH.
- 6) BEND PROGRESSIVELY WITH A MINIMUM OF 8 PASSES. MAXIMUM TUBE FLATTENING DUE TO BENDING IS 6% BASED ON O.D.
- 7) LIQUID PENETRANT INSPECT OUTSIDE SURFACE OF CROSSTUBE PER QSI 038.
- 8) SCRIBE DART PART NUMBER AND BATCH NUMBER IN THIS AREA WITH VIBRATING STYLUS.
- 9) INSTALL D2856-600-1009 ABRASION STRIP WITH A 0.13 (REF) GAP ON BOTTOM SIDE OF CROSSTUBE PER QSI 035.
- 10) EXTREME CARE MUST BE TAKEN TO PROTECT THE OUTSIDE SURFACE OF THE TUBE. THE OUTSIDE SURFACE MUST BE SMOOTH AND FREE FROM SURFACE DEFECTS SUCH AS SCRATCHES, NICKS, OR DENTS. DEFECTS UP TO 0.005" MAY BE BLENDED OUT LONGITUDINALLY. CIRCUMFERENTIAL GRIND MARKS ARE UNACCEPTABLE.
- 11) APPLY A 0.03" TO 0.06" THICK LAYER OF MAGNOBOND 6398 TO THE SURFACE OF D2896-1 THAT WILL BE IN CONTACT WITH THE CROSSTUBE. LET CURE FOR 12 HOURS AFTER INSTALLATION AND PRIOR PACKAGING.
- 12) INSTALL MS21920-32 CLAMPS WITH D2732-058 RUBBER CUSHIONS TO SECURE D2896-1 SUPPORT ON TOP SIDE OF THE CROSSTUBE. ENSURE CLAMPS ARE OPPOSITE CROSSTUBE SUPPORT.
- 13) TORQUE CLAMPS 80 TO 100 IN-LB.

SHOP COPY  
RETURN TO  
ENGINEERING  
UNCONTROLLED COPY  
SUBJECT TO AMENDMENT  
WITHOUT NOTICE  
WORK ORDER  
NO. 30190

Copyright © 2001 by DART AEROSPACE LTD

THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE LTD.





COPYRIGHT © 2001 BY DART AEROSPACE LTD.

THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE LTD.

DESIGN  
PH  
CHECKED  
PH  
DATE  
06.10.27

DRAWN BY  
B  
APPROVED  
H



**DART** DART AEROSPACE LTD.  
WARRICKSLEY, ONTARIO, CANADA

DRAWING NO.  
D412-664-243  
TITLE  
CROSSTUBE ASSEMBLY (412 HI AFT)  
REV. C  
SHEET 2 OF 3  
SCALE  
1:10

NO. 30190  
WORK ORDER  
SUBJECT TO AMENDMENT  
WITHOUT NOTICE  
ENGINEERING COPY  
RETURN TO  
SHOP COPY


RELEASED  
06 11.28

**DETAIL A: CROSSTUBE CUFF**



**DETAIL B: CUFF  
TRANSITION**  
SCALE 4:1


**DETAIL C:  
TAPER RUN-OFF**  
NOT TO SCALE



NO. 30140  
WORK ORDER  
UNCONTROLLED COPY  
SUBJECT TO AMENDMENT  
WITHOUT NOTICE  
ENGINEERING  
RETURN TO  
SHOP COPY

COPYRIGHT © 2001 BY DART AEROSPACE LTD.		DESIGN PH	DRAWN BY B	<b>DART</b>	DART AEROSPACE LTD. HAWKESBURY, ONTARIO, CANADA
THIS DOCUMENT IS PRIVATE AND CONFIDENTIAL AND IS SUPPLIED ON THE EXPRESS CONDITION THAT IT IS NOT TO BE USED FOR ANY PURPOSE OR COPIED OR COMMUNICATED TO ANY OTHER PERSON WITHOUT WRITTEN PERMISSION FROM DART AEROSPACE LTD.		CHECKED PH	APPROVED [Signature]	DRAWING NO. D412-664-243	REV. C SHEET 3 OF 3
DATE 06.10.27		TITLE CROSSTUBE ASSEMBLY (412 HI AFT)		SCALE 1:1	

# Crosstube Bend Dimension Sheet



PART NUMBER: D412 664 203

BATCH NUMBER: B30190

DRAWING: D412664243 REVISION: C

H: 24.37

1/2 SPAN: 53.72

TOTAL SPAN: 107.44

ANGLE: 50

QC 15: 2

DATE: 07-01-17

QTY: 1

AA  
07/01/17



# HeathAir

INTERNATIONAL (1991) INC.

681 Ave. Lepine, Dorval, Québec H9P 1G3  
Tél.: (514) 636-1000 • Fax: (514) 636-0031

W.O. N° 35629

A.M.O. Number: 46/90

## NON-DESTRUCTIVE TESTING REPORT

### AIRCRAFT / COMPONENT INFORMATION

REGISTRATION:

MODEL/TYPE:

SERIAL NUMBER:

TOTAL HR/LDG:

OPERATED BY:

BASED AT:

### INSPECTION REQUIREMENTS

Carry out FPI of (10) cross tube (external surface) as per ASTM E-1417-05 and the Dart QSI 038, Section 4.1.1 (on file at client) - parts delivered to HeathAir.

Qty (1) P/N D212-664-101 S/N B27987

Qty (3) P/N D212-664-201 S/N's B27989, B29506 & B29531

Qty (6) P/N D412-664-203 S/N's B29105, B30187, B30188, B27262, B29104 & B30190

☐ RADIOGRAPHY

☐ ULTRASONIC

☒ PENETRANT

☐ MAGNETIC PARTICLE

☐ EDDY CURRENT

### INSPECTION REPORT

Fluorescent penetrant inspection was performed in accordance with the above requirements on (10) cross tubes.

Note: A Level 3 penetrant was substituted for the requested Level 2 (3 is more sensitive) Ardrex 970P25E Batch #04B503.

Two (2) cross tubes (P/N D212-664-201) FAILED inspection. Areas marked on cross tubes (S/N's B29506 & B29531). To be reinspected following repair.

Eight (8) cross tubes PASSED inspection.

THE MAINTENANCE DESCRIBED ABOVE HAS BEEN PERFORMED IN ACCORDANCE WITH  
THE APPLICABLE STANDARDS OF AIRWORTHINESS

INSPECTED BY: 

DATE January 23, 2007

INSPECTION STAMP(S) Not Required

### CUSTOMER INFORMATION

CUSTOMER: Dart Aerospace

P.O. NUMBER

2915

ADDRESS:

CONTACT NAME:

LABOUR @

MATERIALS @

TRAVEL EXPENSES @

HOTEL EXPENSES @

\$

GST

PST

INVOICE NO.

TOTAL \$

WHITE COPY - INSPECTION FILE • YELLOW COPY - CUSTOMER • PINK COPY - ACCOUNTANT